


# Erosion and Sedimentation Control Plan for Walnut Creek Community Development District Canal

**PROJECT NOTES:**

1. GOVERNING STANDARDS AND SPECIFICATIONS: FLORIDA DEPARTMENT OF TRANSPORTATION, STANDARDS SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION, AS AMENDED BY CONSTRUCTION DOCUMENTS.
2. PLANS WERE PREPARED ACCORDING TO INFORMATION COLLECTING IN THE FIELD WITH SURVEYING INSTRUMENTS, HISTORICAL DATA FROM PUBLICLY AVAILABLE SOURCES, AND PALM BEACH COUNTY GIS DATA ON PARCELS, LOTS, ROADWAY, ETC.
3. THIS IS NOT A BOUNDARY SURVEY.
4. SURVEY WAS PERFORMED ON 12/11/2024 BY LANDSHORE ENTERPRISES, LLC.
5. THE SCALES OF THE PLANS MAY HAVE CHANGE DUE TO REPRODUCTION, PLAN SHEETS ARE RECOMMENDED TO BE PRINTED OR PLOTTED ON 11"x17" PAPER.
6. COORDINATE SYSTEMS HEREON FOR THE HORIZONTAL SYSTEM ARE BASED ON NORTH AMERICA DATUM OF 1983 (NAD 83) FLORIDA STATES PLANES, East ZONE AND FOR THE VERTICAL SYSTEM ARE BASED ON NORTH AMERICA VERTICAL DATUM 1988 (NAVD 88), AND THE UNITS ARE BASED ON US FOOT.
7. THE BEARINGS VALUES SHOWN HEREON ARE BASED ON GPS/RTK OBSERVATIONS AND RTK CORRECTIONS FROM THE FLORIDA DEPARTMENT OF TRANSPORTATION, FLORIDA PERMANENT REFERENCE NETWORK.
8. THE PROJECT SURVEY WAS PERFORMED WITHOUT THE BENEFIT OF AN ABSTRACT OF TITLE. THERE MAY BE INSTRUMENTS OF RECORD AND NOT OF RECORD, AFFECTING THE SUBJECT PARCEL THAT ARE NOT SHOWN ON THIS SURVEY.
9. CONTRACTOR SHALL CONTACT SUNSHINE STATE ONE-CALL AT 1-(800)-432-4770 AT LEAST 48 HOURS PRIOR TO PERFORMING ANY DIGGING TO VERIFY THE EXACT LOCATION OF EXISTING UTILITIES. A CONTRACTOR'S REPRESENTATIVE MUST BE PRESENT WHEN UTILITY COMPANIES LOCATE THEIR FACILITIES.



VICINITY MAP




Section 10 Township 51 South, Range 41 East

Section S10 T51S R41E  
Meridian Tallahassee  
State Florida  
Source USFS  
GLO Township Records

MARCH 07, 2025

THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY PIETER M. LOMBARD ON THE DATE ADJACENT TO THE SEAL.

PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES.



ENGINEER: PIETER M. LOMBARD

66596

FLORIDA PROFESSIONAL ENGINEER  
REGISTER NUMBER

## INDEX OF SHEETS

| SHEET NO. | SHEET DESCRIPTION             |
|-----------|-------------------------------|
| 1         | COVER SHEET                   |
| 2         | GENERAL NOTES                 |
| 3         | LEGEND AND ABBREVIATIONS      |
| 4         | TOPOGRAPHIC PLAN              |
| 5         | SURVEY CONTROL PLAN           |
| 6         | EROSION ELEMENT CONTROL PLAN  |
| 7-8       | PLAN AND CROSS SECTIONS       |
| 9-10      | PLAN AND PROFILE              |
| 11        | BATHYMETRIC PLAN              |
| 12-13     | DETAILS                       |
| 14        | SUMMARY AND QUANTITIES        |
| 15-17     | MANUFACTURER'S SPECIFICATIONS |

## PREPARED FOR

Walnut Creek Community  
Development District

1800 NW 76th Ave  
Pembroke Pines, FL 33024

## PREPARED BY



**Landshore Enterprises, LLC**  
"Your Shoreline Protection Specialists"

118 Shamrock Blvd.  
Venice, FL 34293  
Office: 941-303-5238  
Fax: 941-218-6113

E-mail: info@landshore.com

PIETER M. LOMBARD,  
ENGINEER, P.E.  
FLORIDA REGISTRATION No. 66596

Call 48 hours  
before you dig  
1-800-432-4770  
It's the law!




Sunshine State One Call of Florida, Inc.

| REVISIONS | DATE | BY |
|-----------|------|----|
|           |      |    |
|           |      |    |
|           |      |    |
|           |      |    |

|              |          |
|--------------|----------|
| DESIGNED BY: | NV       |
| DRAWN BY:    | NV       |
| CHECKED BY:  | AVDB     |
| APPROVED BY: | PML      |
| PROJECT NO:  | 2024-064 |

SHEET 1  
OF 17





LOCATION MAP

GENERAL NOTES

- ALL CONSTRUCTION AND MATERIALS SHALL CONFORM TO THE STANDARDS AND SPECIFICATIONS OF GOVERNMENT ENTITIES WHICH WILL APPLY, AND ALL OTHER LOCAL AND NATIONAL CODES WHERE APPLICABLE.
- ALL CONSTRUCTION SHALL BE PERFORMED IN A SAFE MANNER, SPECIFICALLY, THE RULES AND REGULATIONS OF THE OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION (OSHA) AND THE MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES (MUTCD) SHALL BE STRICTLY OBSERVED.
- CONTRACTOR SHALL OBTAIN ALL NECESSARY PERMITS PRIOR TO COMMENCING CONSTRUCTION.
- UPON RECEIPT OF NOTICE OF AWARD AND AFTER OBTAINING AN ENGINEERING CONSTRUCTION PERMIT FROM APPLICABLE AGENCIES, THE CONTRACTOR SHALL ARRANGE A PRE-CONSTRUCTION CONFERENCE TO INCLUDE CLIENT, THE CONTRACTOR, AND THE ENGINEER OF RECORD.
- CONTRACTOR SHALL CONTACT STATE 811, AT LEAST 48 HOURS PRIOR TO PERFORMING ANY DIGGING TO VERIFY THE EXACT LOCATION OF EXISTING UTILITIES. A CONTRACTOR'S REPRESENTATIVE MUST BE PRESENT WHEN UTILITY COMPANIES LOCATE THEIR FACILITIES.
- THE CONTRACTOR IS TO USE CAUTION WHEN WORKING IN OR AROUND AREAS OF OVERHEAD AND UNDERGROUND UTILITIES.
- EXISTING UNDERGROUND UTILITIES, IF SHOWN ON THE DRAWINGS, HAVE BEEN SHOWN BASED UPON THE BEST AVAILABLE INFORMATION. THE CONTRACTOR SHALL BE REQUIRED TO MARK AND CLEARLY DELINEATE LOCATIONS OF EXISTING UTILITIES WITHIN AREAS OF WORK PRIOR TO EXCAVATION TO AVOID DAMAGE. THE CONTRACTOR SHALL MAKE ALL REASONABLE EFFORTS TO LOCATE, IDENTIFY AND MARK EXISTING UTILITIES BY FIELD VERIFICATION, COORDINATION WITH UTILITY COMPANIES AND ELECTRONIC OR OTHER SUCH DETECTION TECHNOLOGY AND MEANS AND SHALL BEAR ALL COSTS FOR THIS WORK.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL REPAIRS AND COSTS TO CORRECT DAMAGES RESULTING FROM FAILURE TO TAKE ALL NECESSARY PRECAUTIONS INCLUDING LOCATING, MARKING AND CAREFUL EXCAVATION. (CONTRACTOR SHALL AVOID DAMAGING EXISTING IRRIGATION SYSTEMS. IN CASE OF DAMAGE, THE CONTRACTOR SHALL REPLACE IRRIGATION SYSTEMS TO MATCH EXISTING CONDITIONS AND LOCATION).
- IF UPON EXCAVATION, AN EXISTING UTILITY IS FOUND TO BE IN CONFLICT WITH THE PROPOSED CONSTRUCTION OR TO BE OF A SIZE OR MATERIAL DIFFERENT FROM THAT SHOWN ON THE PLANS, THE CONTRACTOR SHALL IMMEDIATELY NOTIFY THE OWNER.
- CONTRACTOR SHALL PROVIDE HIS OWN LINE AND GRADE FROM HORIZONTAL AND VERTICAL CONTROL.
- FOR EACH PROJECT AREA, VERTICAL CONTROL IS BASED ON NORTH AMERICAN VERTICAL DATUM 1988 (NAVD 88).
- ANY N.A.V.D. BENCH MARK MONUMENTS WITHIN THE LIMITS OF CONSTRUCTION IS TO BE PROTECTED AND PROPERLY REFERENCED BY A REGISTERED-PROFESSIONAL ENGINEER IN ACCORDANCE WITH THE MINIMUM TECHNICAL STANDARDS OF THE STATE BOARD OF PROFESSIONAL LAND SURVEYORS PRIOR TO BEGINNING WORK AT THE SITE.
- ALL STATIONS AND OFFSETS REFER TO [BASELINE] OF CONSTRUCTION, UNLESS OTHERWISE STATED.
- CONTRACTOR SHALL NOT SCALE DIMENSIONS FROM PLANS FOR CONSTRUCTION PURPOSES.
- THE CONTRACTOR IS ALERTED TO THE PRESENCE OF UNDERGROUND WIRES AND POLES IN THE PROJECT AREA. THE METHOD OF CONSTRUCTION IN THESE LOCATIONS MUST COMPLY WITH ALL OSHA SAFETY STANDARDS. THE CONTRACTOR SHALL INSPECT THESE SITES AND BE RESPONSIBLE FOR DETERMINING WHAT METHOD OF PREPARATION AND CONSTRUCTION WILL BE USED TO COMPLY WITH THESE REQUIREMENTS.
- THE CONTRACTOR SHALL NOTIFY THE CLIENT AT LEAST 24 HOURS PRIOR TO BEGINNING OF WORK.
- WHERE MATERIAL OR DEBRIS HAS WASHED OR FLOWED INTO OR BEEN PLACED IN WATER COURSES, GRAVITY SEWER, DITCHES, DRAINS, CATCH BASINS, OR ELSEWHERE AS A RESULT OF THE CONTRACTOR'S OPERATIONS, SUCH MATERIAL OR DEBRIS SHALL BE REMOVED AND SATISFACTORILY DISPOSED OF DURING PROGRESS OF THE WORK, AND THE AREA KEPT IN A CLEAN AND NEAT CONDITION.
- THE CONTRACTOR SHALL RESTORE OR REPLACE, WHEN AND AS DIRECTED BY THE CLIENT ANY PUBLIC OR PRIVATE PROPERTY DAMAGED BY THE WORK, EQUIPMENT, EMPLOYEES OR SUBCONTRACTORS TO A CONDITION AT LEAST EQUAL TO THAT EXISTING IMMEDIATELY PRIOR TO THE BEGINNING OF OPERATIONS.
- CONTRACTOR SHALL MAINTAIN EXISTING TRAFFIC FLOW PATTERNS THROUGHOUT ALL WORK OPERATIONS. MAINTENANCE OF TRAFFIC IN THE PUBLIC RIGHT-OF-WAY SHALL BE IN ACCORDANCE WITH THE CITY, STATE AND LOCAL GOVERNMENT CODES.
- ALL EXCAVATIONS SHALL COMPLY WITH OSHA'S EXCAVATION SAFETY STANDARDS AND TRENCH SAFETY CODES, CONTRACTOR SHALL FURNISH THE OWNER WITH WRITTEN ASSURANCE THAT HE WILL COMPLY WITH THESE REGULATIONS.
- THE PROJECT SITE AND ALL ADJACENT AREAS SHALL BE MAINTAINED IN A NEAT AND CLEAN MANNER. UPON FINAL CLEAN UP, THE PROJECT SITE SHALL BE LEFT CLEAR OF ALL SURPLUS MATERIAL OR TRASH.
- CONTRACTOR IS TO VERIFY THE EXACT LOCATION OF ALL EXISTING TREES, STRUCTURES AND UTILITIES WHICH MAY NOT BE SHOWN ON PLANS. ANY STRUCTURE, PAVEMENT, TREES OR OTHER EXISTING IMPROVEMENT NOT SPECIFIED FOR REMOVAL WHICH IS TEMPORARY DAMAGED, EXPOSED OR IN ANY WAY DISTURBED BY CONSTRUCTION PERFORMED UNDER THIS CONTRACT, SHALL BE REPAIRED, PATCHED OR REPLACED AT NO ADDITIONAL COST TO THE OWNER.

- CONTRACTOR TO RELOCATE TREES AS DIRECTED BY THE CLIENT. CONTRACTOR SHALL AVOID DAMAGE TO ANY EXISTING TREES TO REMAIN. EXISTING TREES SHALL BE REMOVED ONLY IF REQUIRED FOR CONSTRUCTION. THOSE TREES NOT INTERFERING WITH CONSTRUCTION SHALL BE PROTECTED IN PLACE.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR REPAIRING OR REPLACING AT HIS OWN EXPENSE ANY ITEMS, INCLUDING BUT NOT LIMITED TO NEARBY PROPERTIES AND EXISTING DRAINAGE INFRASTRUCTURE, DAMAGED DUE TO HIS PERSONNEL OR EQUIPMENT INSIDE AND/OR OUTSIDE OF THE CONSTRUCTION AREA.
- CONTRACTOR SHALL ENSURE THAT ALL MUD OR ANY OTHER TYPE OF DEBRIS IS CLEANED FROM ADJACENT ROADWAYS (WHERE APPLICABLE) AT THE END OF EACH DAY. CONTRACTOR SHALL BE LIABLE FOR ANY PERSONAL OR PROPERTY DAMAGE CAUSED BY ANY TYPE OF DEBRIS LEFT ON ROADWAYS AND/OR PEDESTRIAN WAYS.
- CONTRACTOR SHALL AVOID DAMAGING EXISTING IRRIGATION SYSTEMS. IF PLANS AND BLUEPRINTS ARE NOT PROVIDED OR AVAILABLE THE CONTRACTOR WILL NOT BE RESPONSIBLE.
- THE INFORMATION PROVIDED IN THESE DRAWINGS IS SOLELY TO ASSIST THE CONTRACTOR IN ASSESSING THE NATURE AND EXTENT OF CONDITIONS WHICH WILL BE ENCOUNTERED DURING THE COURSE OF WORK. THE CONTRACTORS ARE DIRECTED, PRIOR TO BIDDING, TO CONDUCT WHATEVER INVESTIGATIONS THEY DEEM NECESSARY TO ARRIVE AT THEIR OWN CONCLUSION REGARDING THE ACTUAL CONDITIONS THAT WILL BE ENCOUNTERED, AND UPON WHICH BIDS WILL BE BASED.

SOIL EROSION, SEDIMENT, AND TURBIDITY CONTROL GENERAL NOTES

- THIS PROJECT IS SUBJECT TO ALL RELATED ENVIRONMENTAL REQUIREMENTS WHICH INCLUDE A "CONTROL OF EROSION AND SEDIMENTATION PLAN". THE CONTRACTOR IS RESPONSIBLE FOR PROVIDING NECESSARY AND ADEQUATE MEASURES FOR PROPER CONTROL OF EROSION DUE TO SEDIMENTATION RUNOFF FROM THE SITE PRIOR TO CONSTRUCTION OPERATIONS IN A PARTICULAR AREA. ALL SEDIMENTATION AND EROSION CONTROL MEASURES SHALL BE IN PLACE PRIOR TO START OF CONSTRUCTION. FIELD ADJUSTMENTS WITH RESPECT TO LOCATIONS AND DIMENSIONS MAY BE MADE BY THE ENGINEER AS REQUIRED.
- EROSION CONTROL MEASURES WILL BE INSPECTED AT LEAST WEEKLY AND AFTER EACH RAIN FOR DAMAGE AND GENERAL EFFECTIVENESS. ANY DAMAGED OR INEFFECTIVE CONTROLS SHALL BE REPAIRED OR REPLACED BY THE CONTRACTOR.
- ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES WILL BE INSTALLED, IF DEEMED NECESSARY, BY THE ON-SITE INSPECTOR.
- EROSION CONTROL MEASURES WILL BE MAINTAINED AT ALL TIMES. TEMPORARY AND PERMANENT MAINTENANCE OF ALL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE THE SOLE RESPONSIBILITY OF THE CONTRACTOR.
- ALL TEMPORARY SEDIMENT CONTROL DEVICES SHALL BE LEFT IN PLACE AND MAINTAINED UNTIL THE AREA HAS BEEN COMPLETELY STABILIZED WITH PERMANENT VEGETATION.
- ALL CONSTRUCTION EXITS SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OR FLOW OF MUD ON TO ANY PUBLIC RIGHT-OF-WAY. THIS SHALL REQUIRE PERIODIC TOP DRESSING WITH STONE, AS CONDITIONS REQUIRE. ALL MATERIALS SPILLED, DROPPED, WASHED OR TRACKED ON TO PUBLIC RIGHT-OF-WAY OR INTO STORM DRAINS SHALL BE PROMPTLY REMOVED BY CONTRACTOR.
- FLOATING TURBIDITY BARRIERS SHALL BE INSTALLED AND MAINTAINED AS CLOSE AS POSSIBLE TO THE CONSTRUCTION OPERATION UPSTREAM AND DOWNSTREAM OF CANALS. TURBIDITY BARRIERS SHALL BE INSTALLED IN ACCORDANCE WITH THE PLANS AND DETAILS.
- TURBIDITY BARRIERS WILL BE RELOCATED ALONG THE SHORELINE AS THE SECTIONS/PHASES OF CONSTRUCTION ARE COMPLETED.
- TURBIDITY SCREENS OR EQUIVALENT SHALL BE PROPERLY EMPLOYED AND MAINTAINED AS NECESSARY DURING CONSTRUCTION ACTIVITIES SO THAT TURBIDITY LEVELS DO NOT EXCEED 29 NTU'S ABOVE NATURAL BACKGROUND 50 FEET DOWNSTREAM OF POINT OF DISCHARGE. IF TURBIDITY LEVELS EXCEED THESE LIMITS, PROJECT ACTIVITIES SHALL IMMEDIATELY CEASE, AND WORK SHALL NOT RESUME UNTIL TURBIDITY LEVELS DROP TO WITHIN THESE LIMITS.
- CONTRACTOR SHALL SOD GRASS AREAS DAMAGED DURING CONSTRUCTION AT NO ADDITIONAL COST TO OWNER.
- CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS OF THE ENVIRONMENTAL PROTECTION AGENCY (EPA) AND THE NATIONAL POLLUTION DISCHARGE ELIMINATION SYSTEM (NPDES).
- IF 1 ACRE OR MORE IS DISTURBED, A NPDES GENERAL PERMIT IS REQUIRED.

© Erosion Restoration, LLC.

| REVISIONS |    |             |
|-----------|----|-------------|
| DATE      | BY | DESCRIPTION |
|           |    |             |
|           |    |             |
|           |    |             |

Erosion and Sedimentation Control Plan for  
Walnut Creek Community Development District  
Creek



118 Shamrock Blvd.,  
Venice, FL 34293  
Office: 941-303-5238  
Fax: 941-218-6113  
E-mail: info@landshore.com



THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY PIETER M. LOMBARD ON THE DATE ADJACENT TO THE SEAL.  
PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES.

GENERAL NOTES

| PROJECT NO. | SHEET      | OF     |
|-------------|------------|--------|
| 2024-064    | 2          | 17     |
| DRAWN BY:   | DATE:      | SCALE: |
| NV          | 03/07/2025 | N.T.S. |

LEGEND

ABBREVIATIONS

| SYMBOL/LINE    | DESCRIPTION                             | SYMBOL/LINE | DESCRIPTION   |
|----------------|---|-------------|---|
|                | BASELINE                                |             | DETAIL NUMBER   |
| N32°59'57.19"E | BEARING                                 |             | TYPICAL DETAIL CALL OUT   |
|                | CATCH BASIN                             |             | DETAIL SHEET NUMBER   |
|                | CENTERLINE                              |             | FILTER POINT FABRIC (PPFs)  |
|                | DIAMETER                                |             | BEDDING STONE/CRUSHED CONCRETE                                    |
| 2.94           | EXISTING GROUND ELEVATION (FROM SURVEY) |             | EMBANKMENT  |
|                | HYDRANT                                 |             | REGULAR EXCAVATION  |
|                | LIGHTPOLE                               |             | RIP-RAP   |
|                | OFFICIAL BENCHMARK (BM)                 |             | RIP-RAP (BOULDER)   |
|                | PALM TREES                              |             | CONCRETE BLOCK EROSION CONTROL MAT (FLEXAMAT/SHOREFLEX). TOP VIEW |
|                | POLE                                    |             | PLANTS  |
|                | SET OR FOUND SURVEY CONTROL POINT       |             | SEAWALL   |
|                | SIGN (SINGLE SUPPORT)                   |             | STACKED CANAL BANK STABILIZATION (CBS)                            |
|                | SIGNAL MAST ARM                         |             | STRUCTURAL FILL   |
|                | SURVEY CONTROL POINT (SCP)              |             | EROSION CONTROL PANEL   |
|                | SURVEY CONTROL POINT (SCP/TBM)          |             | TREE FOLIAGE  |
|                | TEMPORARY BENCHMARK (TBM)               |             | PTOB  |
|                | TREES                                   |             | TOB   |
|                | CANAL MAINTENANCE EASEMENT              |             | TOS   |
|                | CANAL RIGHT OF WAY                      |             | TURBIDITY BARRIER   |
|                | CANAL RIGHTS ON RESERVATION             |             | WARNING BARRIER FENCE   |
|                | EFT 6' SACRIFICIAL TUBE                 |             | WL  |
|                | EFT 7.5' BASE TUBE                      |             | TREE AND PALM TO BE REMOVED                                       |
|                | EFT 7.5' SUPPORTING TUBE                |             | LOCAL HARD SURFACE ROAD   |
|                | EFT 10' BASE TUBE                       |             | INTERSTATE ROUTE  |
|                | EFT 10' SUPPORTING TUBE                 |             | TOLL ROUTE  |
|                | EXISTING GEOTUBE DONE BY OTHERS         |             | U.S. ROUTE  |
|                | EXISTING ECO-FILTER TUBE                |             | STATE ROUTE   |
|                | EXISTING FENCE                          |             | DIVISION OF PLANNING ROUTE DESIGNATION                            |
|                | EXISTING CHAIN LINK FENCE               |             | COUNTY ROUTE  |
|                | EXISTING GUARDRAIL                      |             | RAILROAD TRACK  |
|                | EXISTING SHRUBS                         |             | MULTIPLE RAILROAD TRACK   |
|                | GRASS SOD                               |             | TRI-RAIL STATION  |
|                | FLEXAMAT                                |             | RAILROAD STATION  |
|                | GUY ANCHOR                              |             | GRADE CROSSING  |
|                | PRIORITY 01: SERIOUS CONDITION          |             | RAILROAD BELOW  |
|                | PRIORITY 02: POOR CONDITION             |             |   |
|                | PRIORITY 03: FAIR CONDITION             |             |   |
|                | PROPOSED CHAIN LINK FENCE               |             |   |
|                | PROPOSED HANDRAIL                       |             |   |
|                | SHEET PILING                            |             |   |
|                | FILTER POINT FABRIC                     |             |   |

|          |  |         |   |
|----------|--|---------|---|
| ASPH =   | ASPHALT  | NTS =   | NOT TO SCALE                                |
| ℄ =      | BASELINE   | NTU =   | NEPHELOMETRIC TURBIDITY UNITS               |
| BLCP =   | BASELINE CONTROL POINT (TO BE SET BY CONTRACTOR) | OWT =   | OBSERVED WATER TABLE                        |
| BM =     | BENCHMARK  | ℄ =     | PROPERTY LINE                               |
| ℄ =      | CENTERLINE                                       | PB =    | PLAT BOOK                                   |
| C.L.F. = | CHAIN LINK FENCE                                 | PED =   | PEDESTRIAN                                  |
| C.M.E. = | CANAL MAINTENANCE EASEMENT                       | PG =    | PAGE  |
| CAP =    | CORRUGATED ALUMINUM Pipe                         | PI =    | POINT OF INTERSECTION                       |
| CBS =    | CANAL BANK STABILIZATION                         | P&P =   | PLAN AND PROFILE                            |
| CES =    | CONTROL ELEVATION STRUCTURE                      | PR=     | PRACTICE RANGE                              |
| CMP =    | CORRUGATED METAL PIPE                            | PROP. = | PROPOSED                                    |
| COA =    | COLLAPSED AREA                                   | PVC =   | POLYVINYL CHLORIDE                          |
| CONC =   | CONCRETE   | PVMT =  | PAVEMENT                                    |
| COR =    | CORNER   | R/W =   | RIGHT OF WAY                                |
| CS =     | CLEAN SAND                                       | RT =    | OFFSET RIGHT                                |
| CSLAB =  | CONCRETE SLAB                                    | SAN =   | SANITARY                                    |
| DC=      | DATA COLLECTOR                                   | SCP =   | SURVEY CONTROL POINT                        |
| DIP =    | DUCTILE IRON Pipe                                | SDWK =  | SIDEWALK                                    |
| DWT=     | DESIGN WATER TABLE                               | WMD =   | WATER MANAGEMENT DISTRICT                   |
| ELEV =   | ELEVATION  | SP =    | SHEET PILING                                |
| EOP =    | EDGE OF PAVEMENT                                 | SPK =   | SPRINKLER                                   |
| EOW =    | EDGE OF WATER                                    | SWPPP   | STORMWATER POLLUTION PREVENTION PLAN        |
| ERA =    | ERODED AREA                                      | ST =    | STORM                                       |
| ESMT =   | EASEMENT   | STA =   | STATION                                     |
| ETOB =   | EXISTING TOP OF BANK                             | STD =   | STANDARD                                    |
| EXIST =  | EXISTING   | TBM =   | TEMPORARY BENCHMARK                         |
| EG =     | EXISTING GROUND                                  | TOBP =  | TOP OF BANK (PROPOSED)                      |
| FG =     | FINISH GRADE                                     | TOB =   | TOP OF BANK                                 |
| FDOT =   | FLORIDA DEPARTMENT OF TRANSPORTATION             | TOS =   | TOP OF SLOPE                                |
| FT =     | FEET   | TYP =   | TYPICAL                                     |
| G =      | GAS  | UT =    | UTILITY                                     |
| GR =     | GRADE  | VERT =  | VERTICAL                                    |
| HFT=     | HOUSE FOOTPRINT                                  | W =     | WATER                                       |
| HOR =    | HORIZONTAL                                       | WD =    | WOOD DOCKS                                  |
| HWT =    | HIGH WATER TABLE                                 | WL =    | WATERLINE                                   |
| INV =    | INVERT   |         | WALNUT CREEK COMMUNITY DEVELOPMENT DISTRICT |
| IRR =    | IRRIGATION                                       | WCCDD = |   |
| LB =     | POUND  | XS =    | CROSS SECTION                               |
| LT =     | OFFSET LEFT                                      |         |   |
| MUTCD =  | MANUAL OF UNIFORM TRAFFIC DEVICES                |         |   |
| N/A =    | NOT APPLICABLE                                   |         |   |
| NAD =    | NORTH AMERICAN DATUM                             |         |   |
| NAVD =   | NATIONAL AMERICAN VERTICAL DATUM                 |         |   |
| NG=      | NATURAL GRADE                                    |         |   |
| NGVD =   | NATIONAL GEODETIC VERTICAL DATUM                 |         |   |

| REVISIONS |    |             |
|-----------|----|-------------|
| DATE      | BY | DESCRIPTION |
|           |    |             |
|           |    |             |
|           |    |             |

Erosion and Sedimentation Control Plan for Walnut Creek Community Development District Creek

118 Shamrock Blvd., Venice, FL 34293  
Office: 941-303-5238  
Fax: 941-218-6113  
E-mail: info@landshore.com




THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY PIETER M. LOMBARD ON THE DATE ADJACENT TO THE SEAL.  
PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES.

LEGEND AND ABBREVIATIONS


|                             |            |        |
|-----------------------------|------------|--------|
| © Erosion Restoration, LLC. |            |        |
| PROJECT NO.                 | SHEET      | OF     |
| 2024-064                    | 3          | 17     |
| DRAWN BY:                   | DATE:      | SCALE: |
| NV                          | 03/07/2025 | NTS    |






| <div> <div> <div>REVISIONS</div> <table border="1"> <thead> <tr> <th>DATE</th> <th>BY</th> <th>DESCRIPTION</th> </tr> </thead> <tbody> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> </tbody> </table> </div> <div> <div>Erosion and Sedimentation Control Plan for<br/>Walnut Creek Community Development District<br/>Creek</div> <div>  <div> 118 Shamrock Blvd.,<br/>Venice, FL 34293<br/>Office: 941-303-5238<br/>Fax: 941-218-6113<br/>E-mail: info@landshore.com </div> </div> </div> </div> <div> <div>  <div> THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY PIETER M. LOMBARD ON THE DATE ADJACENT TO THE SEAL.<br/><br/> PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES. </div> </div> <div> <div>TOPOGRAPHIC PLAN</div> <div> <div>PROJECT NO.<br/>2024-064</div> <div>DRAWN BY:<br/>NV</div> </div> <div> <div>SHEET<br/>4</div> <div>DATE:<br/>03/07/2025</div> </div> <div> <div>OF<br/>17</div> <div>SCALE:<br/>1"=30'</div> </div> </div> </div> |    |             | DATE | BY | DESCRIPTION |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|--|----|-------------|------|----|-------------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| DATE   | BY | DESCRIPTION |      |    |             |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|  |    |             |      |    |             |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|  |    |             |      |    |             |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|  |    |             |      |    |             |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|  |    |             |      |    |             |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|  |    |             |      |    |             |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|  |    |             |      |    |             |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |






| REVISIONS |    |             |
|-----------|----|-------------|
| DATE      | BY | DESCRIPTION |
|           |    |             |
|           |    |             |
|           |    |             |

Erosion and Sedimentation Control Plan for  
Walnut Creek Community Development District  
Creek



118 Shamrock Blvd.,  
Venice, FL 34293  
Office: 941-303-5238  
Fax: 941-218-6113  
E-mail: info@landshore.com



THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY PIETER M. LOMBARD ON THE DATE ADJACENT TO THE SEAL.

PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES.



**SURVEY CONTROL PLAN**

|                         |                     |                  |
|-------------------------|---------------------|------------------|
| PROJECT NO.<br>2024-064 | SHEET<br>5          | OF<br>17         |
| DRAWN BY:<br>NV         | DATE:<br>03/07/2025 | SCALE:<br>1"=30' |



| SECTIONS | STATIONS       | LENGTH (FT) | WIDTH (FT) | EROSION CONTROL ELEMENT  |
|----------|----------------|-------------|------------|--|
| 01       | 0+45 TO 2+11   | 166         | 10         | PROPOSED 10'x50' FILTER POINT FABRIC LINING AVERAGE THICKNESS 4 IN, C125 EROSION CONTROL BLANKET OR SIMILAR, AND ST AUGUSTINE SOD OR SIMILAR |
| 02       | 30+45 TO 31+89 | 144         | 8          | PROPOSED 10'x50' FILTER POINT FABRIC LINING AVERAGE THICKNESS 4 IN, C125 EROSION CONTROL BLANKET OR SIMILAR, AND ST AUGUSTINE SOD OR SIMILAR |

Sheridan St




| REVISIONS |    |             |
|-----------|----|-------------|
| DATE      | BY | DESCRIPTION |
|           |    |             |
|           |    |             |
|           |    |             |

Erosion and Sedimentation Control Plan for  
Walnut Creek Community Development District  
Creek



118 Shamrock Blvd.,  
Venice, FL 34293  
Office: 941-303-5238  
Fax: 941-218-6113  
E-mail: info@landshore.com



THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY PIETER M. LOMBARD ON THE DATE ADJACENT TO THE SEAL.


PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES.

EROSION ELEMENT CONTROL PLAN





|             |            |        |
|-------------|------------|--------|
| PROJECT NO. | SHEET      | OF     |
| 2024-064    | 6          | 17     |
| DRAWN BY:   | DATE:      | SCALE: |
| NV          | 03/07/2025 | 1"=30' |

© Erosion Restoration, LLC.






SECTION # 1 NORTH - SOUTH SIDE



| REVISIONS |    |             |
|-----------|----|-------------|
| DATE      | BY | DESCRIPTION |
|           |    |             |
|           |    |             |
|           |    |             |

Erosion and Sedimentation Control Plan for  
Walnut Creek Community Development District  
Creek

118 Shamrock Blvd.,  
Venice, FL 34293  
Office: 941-303-5238  
Fax: 941-218-6113  
E-mail: info@landshore.com




THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY PIETER M. LOMBARD ON THE DATE ADJACENT TO THE SEAL.

PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES.




PLAN AND CROSS SECTIONS

| PROJECT NO. | SHEET      | OF       |
|-------------|------------|----------|
| 2024-064    | 7          | 17       |
| DRAWN BY:   | DATE:      | SCALE:   |
| NV          | 03/07/2025 | AS SHOWN |





SECTION # 2 EAST-WEST SIDE




| REVISIONS |    |             |
|-----------|----|-------------|
| DATE      | BY | DESCRIPTION |
|           |    |             |
|           |    |             |
|           |    |             |

Erosion and Sedimentation Control Plan for  
Walnut Creek Community Development District  
Creek



118 Shamrock Blvd.,  
Venice, FL 34293  
Office: 941-303-5238  
Fax: 941-218-6113  
E-mail: info@landshore.com



THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY PIETER M. LOMBARD ON THE DATE ADJACENT TO THE SEAL.

PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES.


PLAN AND CROSS SECTIONS

| © Erosion Restoration, LLC. |                     |                    |
|-----------------------------|---------------------|--------------------|
| PROJECT NO.<br>2024-064     | SHEET<br>8          | OF<br>17           |
| DRAWN BY:<br>NV             | DATE:<br>03/07/2025 | SCALE:<br>AS SHOWN |











SECTION # 2 PROFILE




Scale:  
Horizontal = 1" = 25'  
Vertical = 1" = 10'



| Bathymetric Table |                   |                   |       |
|-------------------|-------------------|-------------------|-------|
| Number            | Minimum Elevation | Maximum Elevation | Color |
| 1                 | -8.50'            | -8.00'            |       |
| 2                 | -8.00'            | -7.20'            |       |
| 3                 | -7.20'            | -5.10'            |       |
| 4                 | -5.10'            | -4.00'            |       |
| 5                 | -4.00'            | -2.90'            |       |
| 6                 | -2.90'            | -1.80'            |       |
| 7                 | -1.80'            | -0.70'            |       |
| 8                 | -0.70'            | -0.35'            |       |
| 9                 | -0.35'            | 0.00'             |       |
| 10                | 0.00'             | 0.02'             |       |

Lake Characteristics

Date : 05/16/2022  
Area : 9956 Sq. Ft.  
Perimeter : 1335 Ft.  
Capacity : 590 CY  
Av. Sed. : ± 1.20 Ft  
M.W.T. : 0.02Ft  
Depth : ± 8.50Ft.  
Min. Slope : Horizontal  
Max. Slope : 0.08H:1V  
Mean Slope : 4.76H:1V



© Erosion Restoration, LLC.

| REVISIONS |    |             |
|-----------|----|-------------|
| DATE      | BY | DESCRIPTION |
|           |    |             |
|           |    |             |
|           |    |             |

Erosion and Sedimentation Control Plan for  
Walnut Creek Community Development District  
Creek



118 Shamrock Blvd.,  
Venice, FL 34293  
Office: 941-303-5238  
Fax: 941-218-6113  
E-mail: info@landshore.com




THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY PIETER M. LOMBARD ON THE DATE ADJACENT TO THE SEAL.  
PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES.

BATHYMETRIC PLAN

| PROJECT NO. | SHEET      | OF       |
|-------------|------------|----------|
| 2024-064    | 11         | 17       |
| DRAWN BY:   | DATE:      | SCALE:   |
| NV          | 03/07/2025 | 1" = 20' |



| Friction Method  |  |
|--|--|
| Solve For  | Manning Formula<br>Manning "n" and discharge |
| <b>Input Data</b>  |  |
| Roughness Coefficient (n)  | 0.0220                                       |
| Channel Slope (ft/ft)  | 0.0056                                       |
| Normal Depth (ft)  | 7.85   |
| Left Side Slope  | 1.50 H : 1 V                                 |
| Right Side Slope   | 1.50 H : 1 V                                 |
| Bottom Width (ft)  | 10.00  |
| Unit Constant, k   | 1.49   |
| Upstream Bottom Elev. (ft)   | -3.00  |
| Upstream Station   | 0+74   |
| Downstream Bottom Elev. (ft)   | -3.59  |
| Downstream Station   | 1+80   |
| Length of Conveyance Channel (ft)  | 106.17                                       |
| <b>Results</b>   |  |
| Discharge, Q (ft <sup>3</sup> /s)  | 216.72                                       |
| Flow area, a (ft <sup>2</sup> )  | 170.77                                       |
| Wetted Perimeter, P (ft)   | 38.29  |
| Normal Top Width, Tn (ft)  | 33.5   |
| Hydraulic Radius, R (ft) =   | 4.46   |
| Normal Hydraulic Depth, Dn (ft)  | 5.09   |
| Normal Velocity, V (ft/s)  | 13.64  |
| Normal Froude Number, F:   | 1.07   |
| Flow type  | Critical                                     |
| Gravitational Acceleration, g (ft/s <sup>2</sup> )   | 32.17  |
| Specific Energy, Se (ft)   | 10.74  |
| <b>OutPut</b>  |  |
| Critical Depth, yc (ft)  | 2.44   |
| Critical Flow Discharge, q(ft <sup>3</sup> /s)   | 21.67  |
| Critical Flow Area, Ac (ft <sup>2</sup> )  | 24.44  |
| Critical Flow Velocity, Vc (ft/s)  | 0.89   |
| Critical Wetted Perimeter, Pc (ft)   | 14.89  |
| Critical Hydraulic Radius, Rhc (ft)  | 1.64   |
| Critical Bottom Slope, Sc, ft/ft   | 0.00885                                      |
| <b>Manning Equation:</b>   |  |
| $Q = VA \quad V = \frac{k \left( \frac{A}{n \cdot P} \right)^{2/3} S^{1/2}}$   |  |
| <p><b>k</b> is a unit conversion factor: k=1.49 for English units (feet and seconds). k=1.0 for SI units (meters and seconds).</p> <p><b>A</b>=Flow area of the channel.</p> <p><b>P</b>=Wetted perimeter which is the portion of the circumference that is in contact with water.</p> <p><b>Q</b>=Discharge (flow rate).</p> <p><b>S</b>=Downward (longitudinal) slope of the culvert.</p> <p><b>V</b>=Average velocity in the pipe, culvert, or channel.</p> |  |




| Friction Method  |  |
|--|--|
| Solve For  | Manning Formula<br>Manning "n" and discharge |
| <b>Input Data</b>  |  |
| Roughness Coefficient (n)  | 0.0220                                       |
| Channel Slope (ft/ft)  | 0.0061                                       |
| Normal Depth (ft)  | 9.27   |
| Left Side Slope  | 2.00 H : 1V                                  |
| Right Side Slope   | 2.00 H : 1V                                  |
| Bottom Width (ft)  | 8.00   |
| Unit Constant, k   | 1.49   |
| Upstream Bottom Elev. (ft)   | -4.43  |
| Upstream Station   | 31+01  |
| Downstream Bottom Elev. (ft)   | -4.97  |
| Downstream Station   | 31+90  |
| Length of Conveyance Channel (ft)  | 89.00  |
| <b>Results</b>   |  |
| Discharge, Q (ft <sup>3</sup> /s)  | 216.72                                       |
| Flow area, a (ft <sup>2</sup> )  | 246.18                                       |
| Wetted Perimeter, P (ft)   | 49.47  |
| Normal Top Width, Tn (ft)  | 45.1   |
| Hydraulic Radius, R (ft) =   | 4.98   |
| Normal Hydraulic Depth, Dn (ft)  | 5.46   |
| Normal Velocity, V (ft/s)  | 15.34  |
| Normal Froude Number, F:   | 1.16   |
| Flow type  | Critical                                     |
| Gravitational Acceleration, g (ft/s <sup>2</sup> )   | 32.17  |
| Specific Energy, Se (ft)   | 12.93  |
| <b>OutPut</b>  |  |
| Critical Depth, yc (ft)  | 2.84   |
| Critical Flow Discharge, q(ft <sup>3</sup> /s)   | 27.09  |
| Critical Flow Area, Ac (ft <sup>2</sup> )  | 22.69  |
| Critical Flow Velocity, Vc (ft/s)  | 1.19   |
| Critical Wetted Perimeter, Pc (ft)   | 13.67  |
| Critical Hydraulic Radius, Rhc (ft)  | 1.66   |
| Critical Bottom Slope, Sc, ft/ft   | 0.01012                                      |
| <b>Manning Equation:</b>   |  |
| $Q = VA \quad V = \left( \frac{k}{n} \frac{A}{P} \right)^{2/3} S^{1/2}$  |  |
| <p><b>k</b> is a unit conversion factor: k=1.49 for English units (feet and seconds). k=1.0 for SI units (meters and seconds).</p> <p><b>A</b>=Flow area of the channel.</p> <p><b>P</b>=Wetted perimeter which is the portion of the circumference that is in contact with water.</p> <p><b>Q</b>=Discharge (flow rate).</p> <p><b>S</b>=Downward (longitudinal) slope of the culvert.</p> <p><b>V</b>=Average velocity in the pipe, culvert, or channel.</p> |  |




|         |             |            |        |
|---------|-------------|------------|--------|
| DETAILS | PROJECT NO. | SHEET      | OF     |
|         | 2024-064    | 12         | 17     |
|         | DRAWN BY:   | DATE:      | SCALE: |
|         | NV          | 03/07/2025 | N.T.S  |

1. SIDE VIEW. HEADWALL/CULVERT AND FILTER POINT FABRIC INTERACTION




2. TOP SHOREFLEX. HEADWALL/CULVERT AND FILTER POINT FABRIC INTERACTION



TOP VIEW. FILTER POINT FABRIC TRENCH DETAIL

VARIES VARIES VARIES  
8' OR 10'



© Erosion Restoration, LLC.

| REVISIONS |    |             |
|-----------|----|-------------|
| DATE      | BY | DESCRIPTION |
|           |    |             |
|           |    |             |
|           |    |             |

Erosion and Sedimentation Control Plan for  
Walnut Creek Community Development District  
Creek



118 Shamrock Blvd.,  
Venice, FL 34293  
Office: 941-303-5238  
Fax: 941-218-6113  
E-mail: info@landshore.com



THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY PIETER M. LOMBARD ON THE DATE ADJACENT TO THE SEAL.

PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES.


DETAILS

| PROJECT NO. | SHEET      | OF     |
|-------------|------------|--------|
| 2024-064    | 13         | 17     |
| DRAWN BY:   | DATE:      | SCALE: |
| NV          | 03/07/2025 | N.T.S  |





FILTER POINT FABRIC LINING (ARMORFORM) DATA SHEET AND PERFORMANCE



**Filter Point Mat (FPM)** is an erosion resistant, permeable concrete lining formed with a double-layer woven fabric, joined together by interwoven, filter points (drains). Once pumped, the cobbled surface and relatively high coefficient of friction act to reduce velocity and wave run-up. The filter points provide for the relief of hydrostatic uplift pressure, increasing the system’s stability.

**Filter Point Mat (FPM)** form a lining of average thickness and specified weight to provide strength and erosion protection to resist the calculated tractive forces. The design criterion for selection of lining thickness is the same as that used to determine the thickness of conventional concrete slope paving. FPM is custom fabricated into multiple mill width panels, designed to fit actual site dimensions and topography.



DESIGN CONSIDERATIONS

- 1. FPM is used where velocities are low, bedload and ice formations are light and a roughness coefficient of N= 0.025 to 0.030 is acceptable.
- 2. FPM is used where wave action is light.
- 3. FPM is ideal for underwater placement.
- 4. FPM should be installed on engineered slopes.

APPLICATIONS

- \* Bridge Abutments
- \* Storm Sewer Outfalls
- \* Channel Lining
- \* Pond Lining
- \* Shoreline Revetments
- \* Spillway/Weir Structures
- \* Embankments




| FILTER POINT MAT (FPM) |         |                   |             |                   |
|------------------------|---------|-------------------|-------------|-------------------|
| STYLE                  | SPACING | AVERAGE THICKNESS | UNIT WEIGHT | CONCRETE COVERAGE |
| 5" FPM                 | 5"      | 2.2"              | 26 lbs./ft² | 115 sq. ft./cy    |
| 8" FPM                 | 8"      | 4.0"              | 47 lbs./ft² | 73 sq. ft./cy     |
| 10" FPM                | 10"     | 6.0"              | 70 lbs./ft² | 49 sq. ft./cy     |


| MATERIAL PROPERTY – ARMORFORM FABRICS           |             |                    |           |
|---|-------------|--------------------|-----------|
| PROPERTY  | TEST        | UNITS              | VALUE     |
| PHYSICAL  |             |                    |           |
| Composition of Yarns                            | -           | -                  | Polyester |
| Mass Per Unit Area (Double-Layer)               | ASTM D 5261 | oz/yd²             | 14        |
| Thickness (Single-Layer)                        | ASTM D 5199 | mils               | 27        |
| Mill Width (Woven)                              |             | inch               | 72        |
| MECHANICAL                                      |             |                    |           |
| Wide-Width Strip Tensile Strength - WARP   FILL | ASTM D 4595 | lbs./inch          | 340/270   |
| Elongation at Break - WARP   FILL - Max.        |             | %                  | 12/12     |
| Trapezoidal Tear Strength - WARP   FILL         | ASTM D 4533 | lbs.               | 180/170   |
| Grab Tensile Strength                           | ASTM D4632  | lbf                | 364/310   |
| Grab Tensile Elongation                         |             | %                  | 25/21     |
| CBR Puncture Strength                           | ASTM D 6241 | lbs.               | 1575      |
| HYDRAULIC                                       |             |                    |           |
| Apparent Opening Size (AOS)³                    | ASTM D 4751 | U.S. Standard (mm) | 20        |
| Flow Rate                                       | ASTM D 4491 | gal/min/ft²        | 125       |

© Erosion Restoration, LLC.

| REVISIONS |    |             | Erosion and Sedimentation Control Plan for Walnut Creek Community Development District Creek |  | 118 Shamrock Blvd., Venice, FL 34293<br>Office: 941-303-5238<br>Fax: 941-218-6113<br>E-mail: info@landshore.com |  | THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY PIETER M. LOMBARD ON THE DATE ADJACENT TO THE SEAL.<br><br>PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES. | MANUFACTURER'S SPECIFICATIONS | PROJECT NO.  | SHEET            | OF        |
|-----------|----|-------------|--|---|---|---|--|-------------------------------|--------------|------------------|-----------|
| DATE      | BY | DESCRIPTION |  |   |   |   |  |                               | 2024-064     | 15               | 17        |
|           |    |             |  |   |   |   |  |                               | DRAWN BY: NV | DATE: 03/07/2025 | SCALE: NA |







TYPE III SILT FENCE

NOTE: SPACING FOR TYPE III FENCE TO BE IN ACCORDANCE WITH CHART I, SHEET 1 OF 3 AND DITCH INSTALLATIONS AT DRAINAGE STRUCTURES SHEET 2 OF 3

TYPE III SILT FENCE PROTECTION AROUND DITCH BOTTOM INLETS

1. SILT FENCE APPLICATIONS


- NOTES:
- SILT FENCE SHALL BE PLACED ON SLOPE CONTOURS TO MAXIMIZE PONDING EFFICIENCY.
  - INSPECT AND REPAIR FENCE AFTER EACH STORM EVENT AND REMOVE SEDIMENT WHEN NECESSARY. 9" MAXIMUM RECOMMENDED STORAGE HEIGHT.
  - REMOVED SEDIMENT SHALL BE DEPOSITED TO AN AREA THAT WILL NOT CONTRIBUTE SEDIMENT OFF-SITE AND CAN BE PERMANENTLY STABILIZED.




TRENCH DETAIL

TYPE IV SILT FENCE


INSTALLATION WITHOUT TRENCHING




2. SILT FENCE INLET PROTECTION




4. INLET INSERT SEDIMENT CONTAINMENT SYSTEM




3. SILT FENCE/ORANGE FENCE PLACEMENT  
DETAIL AROUND WETLANDS




CONSERVATION EASEMENT SIGN




CONCRETE WASHOUT SIGN  
DETAIL (OR EQUIVALENT)



STAPLE DETAIL




CONCRETE & STUCCO  
WASTE MANAGEMENT




TYPE "ABOVE GRADE"  
WITH SYNTHETIC BALES

CONCRETE & STUCCO  
WASTE MANAGEMENT




SEDIMENT CONTROL DETAIL FOR  
STOCKPILING OF ERODIBLE  
MATERIAL




TYPE II

NOTE: COMPONENTS OF TYPES I AND II MAY BE SIMILAR OR IDENTICAL TO PROPRIETARY DESIGNS. ANY INFRINGEMENT ON THE PROPRIETARY RIGHTS OF THE DESIGNER SHALL BE THE SOLE RESPONSIBILITY OF THE USER. SUBSTITUTIONS FOR TYPES I AND II SHALL BE AS APPROVED BY THE ENGINEER.



TYPE I




- NOTES:
- Turbidity barriers are to be used in all permanent bodies of water regardless of water depth.
  - Number and spacing of anchors dependent on current velocities.
  - Deployment of barrier around pile locations may vary to accommodate construction operations.
  - Navigation may require segmenting barrier during construction operations.
  - For additional information see Section 104 of the Standard Specifications.

5. TURBIDITY BARRIER APPLICATIONS

GENERAL NOTES

- Floating turbidity barriers are to be paid for under the contract unit price for Floating Turbidity Barrier, L.F.
- Staked turbidity barriers are to be paid for under the contract unit price for Staked Turbidity Barrier, L.F.



WATTLE CROSS SECTION

5. WATTLE JOINING DETAIL

6. SYNTHETIC HAY BALE DETAILS

NOTES:


- BEGIN AT THE LOCATION WHERE THE WATTLE IS TO BE INSTALLED BY EXCAVATING A 2'-3" DEEP x 6" WIDE TRENCH ALONG THE CONTOUR OF THE SLOPE. EXCAVATED SOIL SHOULD BE PLACED UP-SLOPE FROM THE ANCHOR TRENCH.
- PLACE THE WATTLE IN THE TRENCH SO THAT IT CONTOURS TO THE SOIL SURFACE. COMPACT SOIL FROM THE EXCAVATED TRENCH AGAINST THE WATTLE ON THE UPHILL SIDE. ADJACENT WATTLES SHOULD OVERLAP 24". SINGLE IN DIRECTION OF FLOW.
- SECURE THE WATTLE WITH 18"x24" STAKES EVERY 3'-4' AND WITH A STAKE ON EACH END. STAKES SHOULD BE DRIVEN THROUGH THE MIDDLE OF THE WATTLE LEAVING AT LEAST 2'-2" OF STAKE EXTENDING ABOVE THE WATTLE. STAKE SHOULD BE DRIVEN PERPENDICULAR TO SLOPE FACE.
- USE MINIMUM 12"x3" COIR (COCONUT FIBER)/STRAW WATTLE.
- USE 2" WOODEN STAKES WITH A 2"x2" NOMINAL CROSS SECTION.
- ONLY INSTALL WATTLE(S) TO A HEIGHT IN DITCH SO FLOW WILL NOT WASH AROUND WATTLE AND SCOUR DITCH SLOPES AS DIRECTED.
- INSTALL A MINIMUM OF 2 UP-SLOPE STAKES AND 4 DOWN SLOPE STAKES AT AN ANGLE TO WEDGE WATTLE TO BOTTOM OF DITCH.
- PROVIDE STAPLES MADE OF 0.125" STEEL SIRE FORMED INTO A 'U' SHAPE NOT LESS THAN 12" IN LENGTH.
- INSTALL STAPLES APPROX. EVERY 1 LINEAR FOOT ON BOTH SIDES OF WATTLE AND AT EACH END TO SECURE IT TO THE SOIL.

EROSION AND SEDIMENTATION CONTROL NOTES

CONSTRUCTION ACTIVITIES CAN RESULT IN THE GENERATION OF SIGNIFICANT AMOUNTS OF POLLUTANTS WHICH MAY REACH SURFACE OR GROUND WATERS. ONE OF THE PRIMARY POLLUTANTS OF SURFACE WATERS IS SEDIMENT DUE TO EROSION. EXCESSIVE QUANTITIES OF SEDIMENT WHICH REACH WATER BODIES OF FLOOD PLAINS HAVE BEEN SHOWN TO ADVERSELY AFFECT THEIR PHYSICAL, BIOLOGICAL AND CHEMICAL PROPERTIES. TRANSPORTED SEDIMENT CAN OBSTRUCT STREAM CHANNELS, REDUCE HYDRAULIC CAPACITY OF WATER BODIES OF FLOOD PLAINS, REDUCE THE DESIGN CAPACITY OF CULVERTS AND OTHER WORKS, AND ELIMINATE BENTHIC INVERTEBRATES AND FISH SPAWNING SUBSTRATES BY SILTATION. EXCESSIVE SUSPENDED SEDIMENTS REDUCE LIGHT PENETRATION AND THEREFORE, REDUCE PRIMARY PRODUCTIVITY.

MINIMUM STANDARDS

- SEDIMENT BASIN AND TRAPS, PERIMETER DIKES, SEDIMENT BARRIERS AND OTHER MEASURES INTENDED TO TRAP SEDIMENT SHALL BE CONSTRUCTED AS A FIRST STEP IN ANY LAND-DISTURBING ACTIVITY AND SHALL BE MADE FUNCTIONAL BEFORE UNSLOPE LAND DISTURBANCE TAKES PLACE.
- ALL SEDIMENT CONTROL MEASURES ARE TO BE ADJUSTED TO MEET FIELD CONDITIONS AT THE TIME OF CONSTRUCTION AND BE CONSTRUCTED PRIOR TO ANY GRADING OR DISTURBANCE OF EXISTING SURFACE MATERIAL ON BALANCE OF SITE. PERIMETER SEDIMENT BARRIERS SHALL BE CONSTRUCTED TO PREVENT SEDIMENT OR TRASH FROM FLOWING OR FLOATING ON TO ADJACENT PROPERTIES.
- PERMANENT OR TEMPORARY SOIL STABILIZATION SHALL BE APPLIED TO DENUDE AREAS WITHIN SEVEN DAYS AFTER FINAL GRADE IS REACHED ON ANY PORTION OF THE SITE. TEMPORARY SOIL STABILIZATION SHALL BE APPLIED WITHIN SEVEN DAYS TO DENUDE AREAS THAT MAY NOT BE AT FINAL GRADE BUT WILL REMAIN UNDISTURBED FOR LONGER THAN 30 DAYS. PERMANENT STABILIZATION SHALL BE APPLIED TO AREAS THAT ARE TO BE LEFT UNDISTURBED FOR MORE THAN ONE YEAR.
- DURING CONSTRUCTION OF THE PROJECT, SOIL STOCKPILES SHALL BE STABILIZED OR PROTECTED WITH SEDIMENT TRAPPING MEASURES. THE APPLICANT IS RESPONSIBLE FOR THE TEMPORARY PROTECTION AND PERMANENT STABILIZATION OF ALL SOIL STOCKPILES ON SITE AS WELL AS SOIL INTENTIONALLY TRANSPORTED FROM THE PROJECT SITE.
- AFTER ANY SIGNIFICANT RAINFALL, SEDIMENT CONTROL STRUCTURES WILL BE INSPECTED FOR INTEGRITY. ANY DAMAGED DEVICES SHALL BE CORRECTED IMMEDIATELY.
- SURFACE RUNOFF FROM DISTURBED AREAS THAT IS COMPRISED OF FLOW FROM DRAINAGE AREAS GREATER THAN OR EQUAL TO THREE ACRES SHALL BE CONTROLLED BY A SEDIMENT BASIN. THE SEDIMENT BASIN SHALL BE DESIGNED AND CONSTRUCTED TO ACCOMMODATE THE ANTICIPATED SEDIMENT LOADING FROM THE LAND-DISTURBING ACTIVITY. THE OUTFALL DEVICE OR SYSTEM DESIGN SHALL TAKE INTO ACCOUNT THE TOTAL DRAINAGE AREA FLOWING THROUGH THE DISTURBED AREA TO BE SERVED BY THE BASIN.
- AFTER ANY SIGNIFICANT RAINFALL, SEDIMENT CONTROL STRUCTURES WILL BE INSPECTED FOR INTEGRITY. ANY DAMAGED DEVICES SHALL BE CORRECTED IMMEDIATELY.
- CONCENTRATED RUNOFF SHALL NOT FLOW DOWN CUT OR FILL SLOPES UNLESS CONTAINED WITHIN AN ADEQUATE TEMPORARY OR PERMANENT CHANNEL, FLUME OR SLOPE DRAIN STRUCTURE.
- WHENEVER WATER SEEPS FROM A SLOPE FACE, ADEQUATE DRAINAGE OR OTHER PROTECTION SHALL BE PROVIDED.
- SEDIMENT WILL BE PREVENTED FROM ENTERING ANY STORM DRAIN SYSTEM, DITCH OR CHANNEL. ALL STORM SEWER INLETS THAT ARE MADE OPERABLE DURING CONSTRUCTION SHALL BE PROTECTED SO THAT SEDIMENT-LADEN WATER CANNOT ENTER THE CONVEYANCE SYSTEM WITHOUT FIRST BEING FILTERED OR OTHERWISE TREATED TO REMOVE SEDIMENT.
- BEFORE TEMPORARY OR NEWLY CONSTRUCTED STORMWATER CONVEYANCE CHANNELS ARE MADE OPERATIONAL, ADEQUATE OUTLET PROTECTION AND ANY REQUIRED TEMPORARY OR PERMANENT CHANNEL LINING SHALL BE INSTALLED IN BOTH THE CONVEYANCE CHANNEL AND RECEIVING CHANNEL.
- WHEN WORK IN A LIVE WATERCOURSE IS PERFORMED, PRECAUTIONS SHALL BE TAKEN TO MINIMIZE ENCOACHMENT. CONTROL SEDIMENT TRANSPORT AND STABILIZE THE WORK AREA TO THE GREATEST EXTENT POSSIBLE DURING CONSTRUCTION. NONERODIBLE MATERIAL SHALL BE USED FOR THE CONSTRUCTION OF CAUSEWAYS AND COFFERDAMS. EARTHEN FILL MAY BE USED FOR THESE STRUCTURES IF ARMORED BY NONERODIBLE COVER MATERIALS.
- WHEN A LIVE WATERCOURSE MUST BE CROSSED BY CONSTRUCTION VEHICLES, A TEMPORARY STREAM CROSSING CONSTRUCTED OF NONERODIBLE MATERIAL SHALL BE PROVIDED.
- THE BED AND BANKS OF A WATERCOURSE SHALL BE STABILIZED IMMEDIATELY AFTER WORK IN THE WATERCOURSE IS COMPLETED.
- PERIODIC INSPECTION AND MAINTENANCE OF ALL SEDIMENT CONTROL STRUCTURES MUST BE PROVIDED TO ENSURE INTENDED PURPOSE IS ACCOMPLISHED. THE DEVELOPER, OWNER AND/OR CONTRACTOR SHALL BE CONTINUALLY RESPONSIBLE FOR ALL SEDIMENT LEAVING THE PROPERTY. SEDIMENT CONTROL MEASURES SHALL BE IN WORKING CONDITION AT THE END OF EACH WORKING DAY.
- UNDERGROUND UTILITY LINES SHALL BE INSTALLED IN ACCORDANCE WITH THE FOLLOWING STANDARDS IN ADDITION TO OTHER APPLICABLE CRITERIA:
  - A. NO MORE THAN 500 LINEAR FEET OF TRENCH MAY BE OPENED AT ONE TIME.
  - B. EXCAVATED MATERIAL SHALL BE PLACED ON THE UPHILL SIDE OF TRENCHES.
  - C. EFFLUENT FROM DEWATERING OPERATIONS SHALL BE FILTERED OR PASSED THROUGH AN APPROVED SEDIMENT TRAPPING DEVICE, OR BOTH, AND DISCHARGED IN A MANNER THAT DOES NOT ADVERSELY AFFECT FLOWING STREAMS OR OFF-SITE PROPERTY.
  - D. RESTABILIZATION SHALL BE ACCOMPLISHED IN ACCORDANCE WITH THESE REGULATIONS.
- WHERE CONSTRUCTION VEHICLE ACCESS ROUTES INTERSECT PAVED PUBLIC ROADS, PROVISIONS SHALL BE MADE TO MINIMIZE THE TRANSPORT OF SEDIMENT BY TRACKING ONTO THE PAVED SURFACE. WHERE SEDIMENT IS TRANSPORTED ONTO A PUBLIC ROAD SURFACE WITH CURBS AND GUTTERS, THE ROAD SHALL BE CLEANED THOROUGHLY AT THE END OF EACH DAY. SEDIMENT SHALL BE REMOVED FROM THE ROADS BY SHOVELING OR SWEEEPING AND TRANSPORTED TO A SEDIMENT CONTROL DISPOSAL AREA. STREET WASHING SHALL BE ALLOWED ONLY AFTER SEDIMENT IS REMOVED IN THIS MANNER. THIS PROVISION SHALL APPLY TO INDIVIDUAL SUBDIVISION LOTS AS WELL AS TO LARGER LAND-DISTURBING ACTIVITIES.
- ALL TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHALL BE REMOVED WITHIN 30 DAYS AFTER FINAL SITE STABILIZATION OR AFTER THE TEMPORARY MEASURES ARE NO LONGER NEEDED. IN THE OPINION OF THE REVIEWER, DISTURBED SOIL AREAS RESULTING FROM THE DISPOSITION OF TEMPORARY MEASURES SHALL BE PERMANENTLY STABILIZED TO PREVENT FURTHER EROSION AND SEDIMENTATION.
- PROPERTIES AND WATERWAYS DOWNSTREAM FROM CONSTRUCTION SITE SHALL BE PROTECTED FROM SEDIMENT DISPOSITION AND EROSION.
- PHASED PROJECTS SHOULD BE CLEARED IN CONJUNCTION WITH CONSTRUCTION OF EACH PHASE.
- EROSION CONTROL DESIGN AND CONSTRUCTION SHALL FOLLOW THE REQUIREMENTS OF THE FLORIDA STORMWATER EROSION AND SEDIMENTATION CONTROL MANUAL (JULY 2018).
- THE REVIEWER MAY APPROVE MODIFICATIONS OR ALTER PLANS TO THESE EROSION CONTROL CRITERIA DUE TO SITE SPECIFIC CONDITIONS.



7. SOIL TRACKING PREVENTION DEVICE DETAIL

| REVISIONS |    |             |
|-----------|----|-------------|
| DATE      | BY | DESCRIPTION |
|           |    |             |
|           |    |             |
|           |    |             |

Erosion and Sedimentation Control Plan for  
Walnut Creek Community Development District  
Creek

118 Shamrock Blvd.,  
Venice, FL 34293  
Office: 941-303-5238  
Fax: 941-218-6113  
E-mail: info@landshore.com



THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY PIETER M. LOMBARD ON THE DATE ADJACENT TO THE SEAL.

PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES.

MANUFACTURER'S  
SPECIFICATIONS

| © Erosion Restoration, LLC. |            |          |
|-----------------------------|------------|----------|
| PROJECT NO.                 | SHEET      | OF       |
| 2024-064                    | 17         | 17       |
| DRAWN BY:                   | DATE:      | SCALE:   |
| NV                          | 03/07/2025 | AS SHOWN |